

NOTICE: This list does not include every project across the state. It's meant as a snapshot of current major projects for the week. For more information about other projects and DOTD activity, please visit www.dotd.la.gov.

Check out DOTD's transformation at T4LA.com.

Weekly Update



Milling on LA 27 in Calcasieu Parish

- **LA 27 Mill and Asphalt (Calcasieu Parish)** - Overlay from Lewis Street to Barney Hoffpauir Road in Sulphur began April 15, 2026. Anticipated completion: April 26, 2026
- **Bridge Inspections (Calcasieu Parish)** - Crews conducted routine bridge inspections on the I-210 flyover ramp, as well as I-210 over Kayouche Coulee and U.S. 90.
- **LA 14 Cross-Drain Replacement in Lake Arthur Completed (Jefferson Davis Parish)**
- **LA 155 Bridge Replacements Complete (Red River Parish)** - DOTD announced the substantial completion of the project to replace four bridges along LA 155 between Coushatta and Martin. Project finished ahead of schedule. Roadway is officially OPEN to traffic. (\$14 million)
- **LA 526 railroad Crossing Repair (Caddo Parish)** - In collaboration with Union Pacific Railroad, DOTD crews re-paved the approaches to the railroad crossing on LA 526 (Bert Kouns) near LA 3132 in Shreveport following UP's recent replacement of the actual railroad tracks. This ensures a smooth transition between roadway and crossing.
- **LA 511 Roadway Repair (Caddo Parish)** - DOTD maintenance crews re-mobilized this week following a necessary roadway settlement period to add asphalt paving to an area on LA 511 (West 70th Street) in Shreveport where a cross-drain pipe was previously replaced.
- **LA 4 Emergency Bridge Repair (Bienville Parish)** - DOTD crews mobilized this week to perform emergency repairs to the LA 4 bridge near the Friendship community just west of the Jackson Parish line. This important work ensures continued connectivity for the travelers who depend on the bridge.
- **I-20 Major Rehab Project (Bossier Parish)** - Permanent striping operations are still underway as one of the final remaining tasks on the I-20 major rehabilitation project. This milestone is estimated to wrap up in mid-May 2026, signaling the substantial completion of this significant investment in the I-20 corridor. (\$128 million)

- **LA 514/LA 507 Bridge Replacements (Red River Parish)** - The contractor has re-mobilized on the LA 514 Bayou Chicot bridge replacement site. The bridge is complete, and work is underway to construct the roadway approaches. Estimated opening is mid-May 2026. Project includes replacement of six bridges. (\$12 million)

- **District 04 Concrete Patching (Caddo Parish)** - DOTD recently kicked off a project to provide concrete pavement repairs on several routes in Caddo and Bossier parishes, including heavily traveled routes such as LA 511, LA 526, and LA 523. Estimated overall completion: fall 2026. (\$1.6 million) ****This project is made possible via funding from HB 406 of the 2022 Regular Legislative Session.****



Striping on the I-20 rehab project in Bossier and Caddo parishes

- **LA 3132 Roadway Repairs (Caddo Parish)** - DOTD crews mobilized this week to perform necessary roadway repairs on LA 3132 near the I-49 interchange in Shreveport. This is interim maintenance as a construction project to repair LA 3132 is currently in development.
- **LA 150 Overlay Project (Lincoln Parish)** - DOTD is nearing completion of a project to repair a nearly four-mile section of LA 150 from U.S. 80 to LA 149 with a patch, mill, and overlay. Most of the new asphalt paving is complete. Estimated overall completion: early summer 2026. (\$3.5 million)
- **LA 818 Barnet Springs Bridges (Lincoln Parish)** - Significant progress has been made on the project to replace two bridges on LA 818 south of Ruston. Work to tie the roadway into the new bridges is underway. Estimated completion: fall 2026. (\$4 million)
- **LA 838 Steep Bayou Bridge (Ouachita Parish)** - Progress continues on the project to replace the LA 838 (New Natchitoches Road) bridge over Steep Bayou in West Monroe. A temporary bridge is in place for this project. Estimated overall completion: fall 2026. (\$3.3 million)
- **LA 454 Wiggins Bayou Bridge (Avoyelles Parish)** - Progress continues on the project to replace the LA 454 Wiggins Bayou Bridge. An extensive retaining wall to prevent future erosion is included in the project. The new timeline for completion of the project is fall 2026. (\$11 million)
- **Clearview Parkway Guardrail Repairs (Jefferson Parish)** - Crews completed guardrail repairs and replacements at the Clearview Parkway and Earhart Boulevard interchange, improving roadside safety along this busy corridor.
- **U.S. 90 Chef Menteur Pass Bridge Repairs (Orleans Parish)** - DOTD crews have completed initial repairs that could be performed without specialized equipment. Additional repairs are expected to take approximately three to four weeks once scaffolding is installed.
- **U.S. 90B Harvey Tunnel Rehabilitation Project (Jefferson Parish)** - The project has entered its final phase, with overnight tunnel closures in place through April 24 for electrical testing. This work represents one of the final steps toward completing the rehabilitation project. (\$54 million)
- **U.S. 90 (Huey P. Long Bridge) Finger-Joint Repairs (Jefferson Parish)** - Eastbound repair work on the Huey P. Long Bridge's steel expansion finger joints is complete. Westbound repair work is scheduled to follow, with scheduling adjusted to accommodate major regional events.
- **I-10 Pavement Marker and Striping Project Begins in Ascension Parish** - Project underway to replace reflectors and striping on I-10 from the East Baton Rouge Parish line to St. James Parish. Slow-moving single-lane closures are in effect through July.

- **Project to Patch, Mill, and Overlay LA 1 Begins Construction (Iberville Parish)** - Crews will begin patching the roadway, followed by mill and overlay, throughout the town of White Castle. Alternating single-lane closures are in effect daily through May.

Upcoming

- **I-10 at LA 99 in Welsh Interchange Lighting (Jefferson Davis Parish)** - Anticipated start: April 2026. (\$1.52 million)
- **I-10 Striping Project (Jefferson Davis Parish)** - Anticipated start: April 2026. (\$636,765)
- **LA 3092 Gauthier at Lake Street Roundabout (Calcasieu Parish)** - Anticipated start: spring 2026. (\$3.07 million)
- **LA 881 Bridge Repairs (East Carroll Parish)** - Beginning April 20, the LA 811 bridge over Tensas Bayou will be closed for necessary repairs. Closure duration is expected to be two weeks. This work ensures continued connectivity for the travelers who depend on the bridge.
- **LA 34 Concrete Patching Project (Ouachita Parish)** - Beginning April 20, DOTD will kick off a project to provide concrete pavement patching to a 2.5-mile section of LA 34 (Jonesboro Road) from U.S. 80 to LA 617 in West Monroe. Project includes pavement repair, signal detection systems, roadway striping, and related work. Estimated completion: early 2027. (\$6.7 million)
- **LA 463 Bridge Closure (Vernon Parish)** - The revised date for the start of the LA 463 bridge closure is April 20. This project includes the full replacement of the bridge and is being managed by the Office of Louisiana Highway Construction (OLHC).
- **I-610 (Orleans Parish Line to Franklin Avenue)** - Milling, asphalt overlay, striping, and pavement marking project. Estimated completion: winter/spring 2027. (\$9.5 million)
- **LA 23: Russell Drive - Highway 11 (Plaquemines Parish)** - Milling and asphalt overlay project along approximately three miles of LA 23 is expected to begin construction later this spring. (\$7.2 million)
- **LA 406: Roundabout at F.E. Hebert (Plaquemines Parish)** - A project that includes a new roundabout at LA 406/Woodland Highway and F. Edward Hebert Boulevard, along with widening in the nearby area, is expected to start construction by late spring or early summer 2026.
- **I-10: I-55 - Jefferson Parish Line Pavement Markings (St. John and Jefferson Parishes)** - Pavement marking project to install raised pavement markers and plastic striping to improve lane visibility along this heavily traveled corridor. Work begins April 2026. (\$1.5 million)
- **LA 39 Raising: White Ditch - Phoenix (Plaquemines Parish)** - Milling, patching, and overlay project is scheduled to begin later this spring. (\$3.9 million)
- **U.S. 51X: I-55 to North 7th Street (Tangipahoa Parish)** - Milling, patching, and overlay project over approximately two miles of U.S. 51 will begin later this spring. (\$2.2 million)
- **LA 3040: LA 661 - Hollywood (Terrebonne Parish)** - Roadway patching and restriping work over approximately 3.5 miles will begin later this spring. (\$4.2 million)
- **Milling and Overlay Work Scheduled for Intersection of Florida Boulevard/Sherwood Forest (East Baton Rouge Parish)** - In-house maintenance crews will perform milling operations, followed by an overlay for the next two Saturdays.
- **Little Sandy Creek Bridge Replacement Project on LA 409 Set to Begin (East Baton Rouge Parish)** - Crews will close LA 409 to perform a full bridge replacement; closure expected through August and a detour will be in place.



Completed Clearview Parkway guardrail repairs in Jefferson Parish

Ongoing

- **I-10 Widening (Calcasieu Parish)** - Includes a 10-mile stretch of interstate from the Texas state line east to Vinton. Anticipated completion: late summer 2026. (\$152 million)
- **LA 1138-2 (Nelson Road) Extension and Bridge (Calcasieu Parish)** - Anticipated completion: spring 2027. (\$101.7 million)
- **I-10 Widening and Replacement of Existing Bridges over U.S. 165 (Jefferson Davis and Calcasieu Parishes)** - Anticipated completion: May 2026. (\$75.7 million)
- **Construction of Two New Ferry Boats for the Cameron Crossing (Cameron Parish)** - Anticipated completion: first vessel - May 2026; second vessel - August 2026. (\$49.7 million)
- **LA 14 Patching and Overlay (Calcasieu Parish)** - Work stretches 3.3 miles from Power Center Parkway to U.S. 90. Anticipated completion: summer 2026. (\$11.2 million)
- **LA 26 from West Racca Road to Trailor Town Road Patch, Mill, and Overlay (Jefferson Davis Parish)** - Anticipated completion: October 2027. (\$5.75 million)
- **LA 717 Replacement of Klondike Bayou Bridge (Cameron Parish)** - This is the second bridge being replaced for this project. Anticipated completion: May 2026. (\$4.10 million)
- **U.S. 190: Calcasieu River Bridge to U.S. 165 Patch, Mill, and Overlay (Allen Parish)** - Anticipated completion: May 2026. (\$3.16 million)
- **U.S. 90 and LA 3256 Asphalt Overlay (Calcasieu Parish)** - Anticipated completion: April 2026. (\$1.99 million)
- **I-10 and LA 26 Interchange in Jennings Lighting Replacement (Jefferson Davis Parish)** - Crews will install energy-efficient alternatives. Anticipated completion: December 2026. (\$1.83 million)
- **I-10 at LA 97 Jennings Interchange Lighting Replacement (Jefferson Davis Parish)** - Anticipated completion: December 2026. (\$1.74 million)
- **LA 1256 and West Calcasieu Boulevard Intersection Improvements (Calcasieu Parish)** - Anticipated completion: June 2026. (\$623,078)
- **I-10: I-210 - U.S. 165 Pavement Markers Replacement (Calcasieu Parish)** - Anticipated completion: June 2026. (\$273,245)
- **Exit 27 (Westlake) at I-10 Westbound Is Closed for Pipe Rack Relocation for I-10 Calcasieu River Bridge Project (Calcasieu Parish)** - Anticipated to last until end of 2026.
- **I-20 Major Rehab Project (Bossier and Caddo Parishes)** - Ongoing I-20 major rehabilitation project from Hamilton Road to Industrial Drive in Bossier Parish; also includes extensive concrete repairs in Caddo Parish. Estimated completion: mid-May 2026. (\$128 million)
- **Jimmie Davis Bridge Replacement Project (Bossier and Caddo Parishes)** - Ongoing project to build a new four-lane LA 511 (Jimmie Davis Bridge) over the Red River ; widening and realignment of LA 511 as well. Estimated completion: mid-late 2027. (\$361 million)
- **LA 534 Bridge Replacements (Claiborne Parish)** - Ongoing project to replace 10 bridges and structures along LA 534 south of the town of Haynesville. Estimated completion: spring 2027. (\$18.3 million)

- **LA 155 Bridges near Coushatta (Red River Parish)** - Ongoing project to replace four bridges along LA 155 over Coney Bayou, Grand Bayou, Carroll Creek, and Brushy Creek. Estimated completion: early 2027. (\$13.8 million)
- **LA 507/LA 514 Bridge Replacements (Red River and Bienville Parishes)** - Ongoing project to remove and replace six bridges along LA 507, LA 514, and one locally owned route. Estimated completion of entire project: spring 2028. (\$12 million)
- **LA 528 Bridge Replacement (Bossier Parish)** - Ongoing project to replace the LA 528 bridge over Clarke Bayou. Project includes removal and replacement of bridge, new asphalt paving, drainage, and related work. Estimated completion: early 2027. (\$2.6 million)
- **LA 9 Overlay Project (Bienville and Claiborne Parishes)** - Ongoing project to repair a 7.5-mile section of LA 9 from LA 518 to I-20 near Arcadia. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: early summer 2026. (\$11.3 million)
- **District 04 Overlays (Caddo and Bossier Parishes)** - Ongoing project to provide asphalt overlays on several routes, including U.S. 80, LA 614, LA 511, and LA 789. Estimated completion: May 2026. (\$2.2 million) *This project is made possible via funding from HB 406 of the 2022 Regular Legislative Session.*
- **I-20 Frontage Road Project (Webster Parish)** - Ongoing project to realign the existing frontage road along I-20 at the Goodwill Road interchange. Estimated completion: summer 2026. (\$2.1 million)
- **I-20 Overlay Project (Lincoln Parish)** - Ongoing project to repair I-20 from the Bienville Parish line to near LA 149/Grambling. Project includes drainage improvements, full-depth base repairs, milling, and asphalt concrete overlay. Estimated completion: late summer 2026. (\$18 million)
- **LA 544 (Tech Drive) Overpass Replacement Project (Lincoln Parish)** - Ongoing project to replace the LA 544 (Tech Drive) overpass over I-20 in Ruston, along with building three roundabouts to replace traffic signals. Existing bridge will remain open to traffic during construction. Estimated overall completion: late 2029. (\$39 million)
- **LA 132 Bridge Replacements (Richland Parish)** - Ongoing project to replace two bridges on LA 132 near Mangham. Estimated completion: summer 2026. (\$9.9 million)
- **U.S. 165 Overpass Replacement Project (Morehouse Parish)** - Ongoing project to remove and replace the U.S. 165 overpass over Union Pacific railroad crossing north of Bastrop near Bonita. Estimated completion: April 2026. (\$25 million)
- **LA 818 Bridge Replacement Project (Lincoln Parish)** - Ongoing project to replace two bridges on LA 818 over Barnett Springs and an unnamed creek south of Ruston. Estimated completion: fall 2026. (\$4 million)
- **LA 840-6 Concrete Pavement Repair (Ouachita Parish)** - Ongoing project to repair a 2.6-mile section of LA 840-6 (North 18th and Forsythe Avenue) from Hudson Lane to Bayou Desiard in Monroe. Project includes replacement of numerous concrete panels, joint repair, and drainage structures. Estimated completion: summer 2026. (\$2.5 million)
- **LA 150 Overlay Project (Lincoln Parish)** - Ongoing project to repair a 3.7-mile section of LA 150 from U.S. 80 to LA 149 near Simsboro. Project includes full-depth patching, milling, and new asphalt paving. Estimated completion: summer 2026. (\$3.5 million)



Installing caps on the U.S. 90 railroad overpass in Iberia Parish

- **LA 821 Overlay Project (Lincoln Parish)** - Ongoing project to repair a 3.6-mile section of LA 821 from LA 820 to LA 145 north of Choudrant. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: spring 2026. (\$3.3 million)
- **LA 838 Steep Bayou Bridge Replacement (Ouachita Parish)** - Ongoing project to replace the LA 838 (New Natchitoches Road) bridge over Steep Bayou in West Monroe. Project includes new bridge, roadway approaches, striping, and related work. Estimated completion: fall 2026. (\$3.3 million)
- **U.S. 165/LA 15 Improvement Project (Ouachita Parish)** - Ongoing project to provide roadway and pedestrian improvements to a section of U.S. 165B and LA 15 south of I-20 in Monroe. Estimated completion: late 2026. (\$9.8 million)
- **LA 454 Bridge Replacement (Avoyelles Parish)** - Ongoing project to replace the LA 454 bridge over Wiggins Bayou. Estimated completion: fall 2026. (\$11 million)
- **U.S. 71 Bridges near St. Maurice (Natchitoches and Winn Parishes)** - Ongoing project to replace three bridges on U.S. 71 over Chevreuille, Little Natchez Bayou, and Saline Bayou near the village of St. Maurice. Estimated completion: fall 2027. (\$27 million)
- **LA 115 Overlay and Base Repair Project (Avoyelles Parish)** - Ongoing project to provide a patch, mill, base stabilization, and asphalt overlay to a 2.5-mile section of LA 115 from LA 1188 to LA 114. Estimated completion: early 2026. (\$4.8 million)
- **LA 8 Forker Creek Bridge (Vernon Parish)** - Ongoing project to replace the LA 8 bridge over Forker Creek just east of the Texas state line. Estimated completion: spring 2026. (\$6.2 million)
- **I-49 Slope Repair Project (Natchitoches Parish)** - Ongoing project to repair the embankment slope in both directions near the overpass of Johnson Chute to the LA 485 overpass. Estimated completion: early 2028. (\$29 million)
- **U.S. 165 at U.S. 167 Rehab Project (Rapides Parish)** - Ongoing project to repair the travel lanes and ramps along U.S. 165 at the U.S. 167 interchange in Pineville. Includes full-depth base repair, as well as new asphalt paving. (\$6.2 million)
- **LA 1200 Overlay Project (Rapides Parish)** - Ongoing project to repair a 4.2-mile section of LA 1200 south of Boyce. Project includes roadway reconstruction, base repairs, milling, and asphalt overlay. Estimated completion: spring 2026. (\$4.8 million)
- **LA 117 Overlay Project (Natchitoches Parish)** - Ongoing project to repair a 9.5-mile section of LA 117 from Bellwood to LA 120. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: late 2026. (\$8.4 million)
- **LA 126 Bridge Replacement (Caldwell Parish)** - Ongoing project to remove and replace the LA 126 bridge over Bridge Creek. Estimated completion: spring 2026. (\$1.9 million)
- **LA 3104 and LA 778 Overlay Project (LaSalle Parish)** - Ongoing project to repair 3.1 miles of LA 778 and one mile of LA 3104 in Jena. Includes a patch, mill, and asphalt overlay. Estimated completion: spring 2026. (\$3.3 million)
- **U.S. 165 Overlay Project (Caldwell Parish)** - Ongoing project to repair a seven-mile section of U.S. 165 from LA 4 to the Union Pacific railroad overpass north of Columbia. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: summer 2026. (\$8.3 million)
- **U.S. 84 Overpass Replacement (LaSalle Parish)** - Ongoing project to replace the U.S. 84 overpass over Union Pacific railroad tracks in Tullos. Estimated completion: summer 2027. (\$11.1 million)



LA 454 Wiggins Bayou Bridge in Avoyelles Parish

- U.S. 190 and LA 1026 (Juban Road) Roundabout and Widening (Livingston Parish)** - Traffic is now flowing through the main roundabout, significantly improving traffic flow and reducing congestion. Crews continue working to complete remaining drainage and curb improvements, with final asphalt and striping underway. Traffic is expected to be in its final configuration by the end of April. (\$13 million)
- LA 443 at River Road/Faller Road All-Way Stop Installation (Tangipahoa Parish)** - DOTD installed an all-way stop at this intersection on April 8, 2026.
- LA 428 (General DeGaulle Drive): Marr Avenue - Wall Boulevard Improvements (Orleans Parish)** - Work has started on a project that includes intersection adjustments, sidewalks, ADA curb ramps, and pedestrian island modifications. Estimated completion is fall 2026. (\$900,000)
- U.S. 190: LA 434 - LA 433 (St. Tammany Parish)** - Construction is underway on a roadway-resurfacing project along U.S. 190 between LA 434 and LA 433 in the Slidell/Lacombe area. Work includes nighttime patching followed by milling and asphalt overlay operations. Estimated completion summer 2026. (\$4 million)
- LA 1 New Elevated Expressway, Phase 2 (Lafourche Parish)** - Construction continues on the elevated highway project improving hurricane evacuation access and reliability for Port Fourchon. Estimated completion: spring 2028. (\$463.6 million)
- Cook Road Improvements: LA 16 to Juban Crossing (Livingston Parish)** - Construction continues on the roadway project improving safety, traffic flow, and connectivity. Estimated completion: summer 2026. (\$16.5 million)
- LA 47 Bayou Bienvenue Bridge Replacement Project (Orleans Parish)** - Bridge-replacement work continues to modernize infrastructure and improve corridor reliability. Estimated completion: spring 2026. (\$17.5 million)
- U.S. 90/Claiborne Avenue: Napoleon Avenue - U.S. 90B (Orleans Parish)** - Construction continues on a roadway improvement project along Claiborne Avenue including pavement patching, milling, and asphalt overlay to improve ride quality and extend roadway life. Estimated completion: summer 2026. (\$3.2 million)
- U.S. 61 (Airline Highway): David Drive to Causeway Boulevard (Jefferson Parish)** - Improvement project including patching, milling, asphalt overlay, sidewalks, and signal loop detectors. Estimated completion: fall 2026. (\$4.2 million)
- I-10: Franklin Avenue - I-510 (Orleans Parish)** - Interstate resurfacing project including milling and asphalt overlay operations. Estimated completion: winter 2027. (\$16.8 million)

- **LA 24 Resurfacing Projects in Houma Area (Terrebonne Parish)** - Milling and asphalt overlay work continues on two sections of LA 24 to improve ride quality and extend roadway life. Estimated completion: summer/fall 2026. (\$10.7 million)

- **Northshore/Hammond District Flashing Yellow Arrow Signal Upgrades (Tangipahoa, Livingston, St. Tammany, Washington, St. John, and St. Helena Parishes)** - Districtwide upgrades continue to improve traffic operations and left-turn safety at signalized intersections. Estimated completion: winter 2027.

- **University Avenue Corridor Improvements (Lafayette Parish)** - Work continues on a 0.669-mile coordination project to reconstruct sidewalks, raised medians, and intersection improvements along University Avenue. Currently, the contractor is forming curbs and curb ramps. This project is estimated for completion in May 2026. (\$8.6 million)

- **St. Mary Parish Movable Bridges (St. Mary Parish)** - Work continues as crews work to replace three bridges over the Bayou Teche. The contractor is completing electrical work for lights and traffic barriers at all three bridges. Work is estimated for completion in spring 2026. (\$2.2 million).
- **U.S. 90 Railroad Overpass (Iberia Parish)** - Work is moving along on an overpass project on U.S. 90 between LA 85 (Patout Road) and LA 668. The project will consist of the construction of two overpasses on U.S. 90 eastbound and westbound over the Patout railroad. Currently, the contractor is installing piles and caps. Bridge girder installation is expected to begin soon. This project is estimated for completion in fall 2027. (\$50.1 million)
- **LA 10 Bridges - Melville (St. Landry Parish)** - Work has begun on a project that will include three bridges in a 0.62-mile section of LA 10 near Melville. At site 2, the contractor has installed 50 feet of plastic pipe for the side drain, as well as drove eight piles at bents 3 and 4. The project is estimated for completion in spring 2028. (\$9.2 million)
- **LA 13 Emergency Cross Drain Repair (St. Landry Parish)** - Work has begun on an emergency cross drain replacement at the intersection of LA 13 and West Ash Avenue in Eunice. The contractor has removed the old pipe and is currently installing the new pipe. Upcoming work includes the contractor pouring the new catch basin bottom. The project is estimated for completion in summer 2026. (\$260,000)
- **Roadwork Continues on LA 73 from Essen to U.S. 61 (East Baton Rouge Parish)** - Westbound lane closures from U.S. 61 to Bea Drive to perform roadway pavement operations.
- **I-10 Widening over City Park Lakes (East Baton Rouge Parish)** - Crews are currently installing permanent sheet piling along the I-10 eastbound exit ramp to Dalrymple Drive. This work is part of preparations for a new permanent retaining wall that will extend from Dalrymple Drive toward East Harrison Street on the south side of I-10. Two sections of the sheet pile wall have already been completed, and crews have begun working on a third section. Additionally, crews will soon begin placing base course for the new I-10 westbound lane and the new Dalrymple Drive ramp. Crews will begin widening the westbound curve to the Mississippi River Bridge and the eastbound mainline bridge.



LA 818 bridge replacements in Ouachita Parish

- **The New Mississippi River Bridge Project Is Now in the Environmental Assessment Phase (East Baton Rouge and Iberville Parishes)** - Environmental assessment is underway.
- **LA 20 Widening (St. James Parish)** - Bridge deck at the parish line bridge has been completed. Construction is currently paused as plans are being developed to address Bayou Chevreuil Bridge approach. Expected completion is late summer.
- **Safety Improvement Project on U.S. 61 at LA 427 (Ascension Parish)** - Project is substantially complete; final inspections underway.
- **Preservation and Rehabilitation Project on LA 943 (Ascension Parish)** - Crews implementing alternating lane closures between LA 308 and LA 1 for asphalt paving.
- **Roundabout Construction Project on LA 30 at I-10 (Ascension Parish)** - Crews are constructing three new roundabouts. First roundabout at Robert Wilson/St. Landry has opened to traffic. Work has begun on roundabouts on each side of interstate.
- **Intracoastal Bridge (LA 1) Phase II Replacement Project (West Baton Rouge Parish)** - LA 1 northbound bridge daily intermittent lane closures scheduled. Closures necessary for delivery of and offloading of bridge piles. Crews taking apart old bridge to begin construction of new one.
- **LA 19 Comite River Diversion Channel Bridge (East Baton Rouge Parish)** - Traffic shifted to one lane in each direction for the duration of construction.
- **Alternating Lane Closures on LA 3006 (Lavey Lane) near LA 19 and LA 67 (East Baton Rouge Parish)** - Crews will be implementing alternating lane closures for pavement reconstruction and drainage structure replacement.
- **LA 928 (Bluff Road) Milling and Overlay Project (Ascension Parish)** - Crews working on embankment and striping. Expected to reopen earlier than anticipated.
- **Widening and Roundabout Project on LA 44/LA 941 (Ascension Parish)** - Crews working on widening asphalt pavement and paving concrete. Roundabout is open to traffic.
- **LA 3034 (Sullivan Road) Widening Project (East Baton Rouge Parish)** - Crews implementing alternating daily lane closures from Sullivan Road/Wax Road to Wax Road/LA 37 for pavement reconstruction.
- **Full Road Closure on LA 404 between Callegan and Fifty Foot Road (Iberville Parish)** - Construction continues at site 3 to install box culverts. Drainage installation is nearing completion, and currently the contractor is rebuilding and repaving the road within 500 feet of this crossing. Site 2 is currently having utilities relocate before work can begin. Expected completion is 2027.
- **Milling and Overlay Project on U.S. 61 from St. James Parish Line to Ascension Parish Line (St. James Parish)** - Alternating single-lane closures on U.S. 61 (Airline Highway) between the St. John the Baptist Parish line and I-10. These closures are scheduled to take place daily Mondays through Fridays.
- **Turn Lane Installation Project on LA 408 (Hooper Road) (East Baton Rouge Parish)** - Lane closures scheduled for turn lanes along Hooper Road from Breeden Drive to Comite River Bridge.
- **Thom Creek Bridge Replacement Project (West Feliciana Parish)** - A project to replace the existing bridge. Full road closure on LA 421 through November 2026. (\$3.2 million)
- **Full Road Closure on Devall Road (Ascension Parish)** - Closure expected to last four months to remove and replace Devall Road bridge.
- **Daily Alternating Lane Closures on LA 44 (River Road) between LA 3274 and LA 642 (St. James Parish)** - These closures are necessary for asphalt paving and striping.

Louisiana Transportation Infrastructure Funds (LTIF) Projects (Contracted Projects)

- **LA 182: LA 311 - LA 24 (Terrebonne Parish)** - Milling, patching, new asphalt overlay, and new pavement markings. Estimated start: spring 2026; estimated completion: fall 2026. (\$1.8 million)
- **U.S. 190: LA 434 - LA 433 (St. Tammany Parish)** - Patching, milling, and overlay operations to improve roadway durability and driving conditions. Estimated completion: summer 2026. (\$4 million)
- **LA 1: LA 3162 - Intracoastal Bridge and LA 657 (Lafourche Parish)** - Pavement patching, milling, overlay, and related work. Estimated start: spring/summer 2026; estimated completion: winter 2026. (\$6.6 million)
- **LA 39 Raising: White Ditch - Phoenix (Plaquemines Parish)** - Project was bid on March 11, 2026. Construction is expected to begin in spring 2026. (\$3.9 million)
- **LA 3185: LA 30 - LA 20 (Lafourche Parish)** - Patching, milling, and asphalt overlay operations to improve ride quality and extend roadway life. Construction is expected to begin in spring 2026. (\$2.7 million)
- **LA 3127 Eastbound: 0.52 Miles West of LA 3141 - I-310 (St. Charles Parish)** - Mill, overlay, and related work to improve pavement condition and extend roadway life. Estimated completion: fall 2026. (\$5.7 million)
- **LA 3127: St. James Parish Line - St. Charles Parish Line (St. John the Baptist Parish)** - Patching, milling, overlay, and drainage work to improve driving conditions and extend roadway life. Estimated completion: winter 2026. (\$13 million)
- **LA 1207 Overlay Project (Rapides Parish)** - Progress continues on the project to repair a 4.6-mile section of LA 1207 near Deville. Overlay and chip seal operations are underway. Estimated completion: summer 2026. (\$4.5 million)
- **U.S. 90 from LA 397 to Jefferson Davis Parish Line (Calcasieu Parish)** - Scheduled start: April 27, 2026 (\$8.33 million)
- **U.S. 190 and LA 109 Culvert Rehab by Spray Application Lining (Beauregard Parish)** - Anticipated start: May 2026. (\$343,200)
- **LA 525 (Colquitt Road) Overlay Project (Caddo Parish)** - In the coming weeks, DOTD will kick off a project to repair a 10-mile section of LA 525 (Colquitt Road) from Mansfield Road to LA 169 near Keithville. Additional details will be sent via the MyDOTD system.
- **U.S. 80 and LA 9 Overlays (Bienville Parish)** - In the coming weeks, DOTD will kick off a project to repair about eight miles of U.S. 80 and LA 9 west of Arcadia in Bienville Parish. Additional details will be sent via the MyDOTD system.
- **LA 14 from LA 397 to Gerstner Memorial Drive Patch, Mill, Overlay, and Drainage (Calcasieu Parish)** - Anticipated completion: mid-May 2027. (\$5.6 million)
- **LA 397 from LA 14 to Swift Plant Road Ditch and Pipe Cleaning (Calcasieu Parish)** - Anticipated completion: May 2026.
- **LA 3227/LA 157 Realignment Project (Bossier Parish)** - Ongoing project to realign and build a new section of LA 3227, creating a new intersection with LA 157 in Houghton. This project (Phase 2) serves to boost economic development in the area. Estimated completion: May 2026. (\$6.5 million)
- **LA 530 Overlay Project (Caddo Parish)** - Ongoing project to repair a 5.3-mile section of LA 530 from LA 538 to I-49 near Oil City. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: summer 2026. (\$4.7 million)

- **U.S. 171 (Hearne Avenue) Overlay Project (Caddo Parish)** - Ongoing project to repair a 4.6-mile section of U.S. 171 (Hearne Avenue) from I-20 to LA 3132 in Shreveport. Project includes full-depth patching, milling, and new asphalt paving. Estimated completion: summer 2026. (\$9.6 million)
- **LA 1207 Overlay Project (Rapides Parish)** - Ongoing project to repair a 4.6-mile section of LA 1207 from LA 115 to LA 28 near Deville. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: summer 2026. (\$4.5 million)
- **LA 126 and LA 849 Overlay Project (Caldwell Parish)** - Ongoing project to repair a total of 7.7 miles on sections of LA 126 and LA 849. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: summer 2026. (\$4.9 million)
- **U.S. 84 Overlay Project (LaSalle Parish)** - Ongoing project to repair a 6.8-mile section of U.S. 84 from U.S. 165 to Olla Field Road south of Tullos. Project includes full-depth base repairs, milling, new asphalt paving, striping, and related work. Estimated completion: fall 2026. (\$4 million)
- **LA 95, LA 365, and LA 1100 (Acadia Parish)** - Construction is progressing on a base rehab project that will include a 2.12-mile section of LA 1100, a 3.58-mile section of LA 95, and a 0.25-mile section of LA 365. Current work includes the contractor finishing asphalt on LA 95, installing shoulders, and working on driveways and turnouts. This project is estimated for completion in summer 2026. (\$8.85 million)
- **LA 347 (Bushville) Roadway Improvements (St. Martin Parish)** - Work is almost complete on a project along LA 347 from Will Angelle Road to LA 686. Currently, the contractor is working on placing object markers, as well as installing permanent striping. The project is estimated to be complete in spring 2026. (\$4 million)
- **Milling and Overlay Project Begins on LA 30 (Iberville Parish)** - Project to patch, mill, and overlay from East Baton Rouge Parish line to LA 74. Project is substantially complete and awaiting final inspection. (\$3 million)
- **Patch, Mill, and Overlay Project on LA 662 between LA 182 and U.S. 90 (Assumption Parish)** - Closures scheduled through May 1 for patching, milling, and overlay work.

Social Media Posts and Video

- [Crews are busy at work on the project to repair a 4.6-mile section of LA 1207 west of Deville in Rapides Parish. ***This project was made possible by money allocated from the Louisiana Transportation Infrastructure Fund \(LTIF\) for FY 25-26.***](#)
- [Crews are currently finishing up paving the project on Bluff Road in Ascension Parish and have been working nonstop to keep the project moving forward.](#)
- [Mowing operations have already begun in some areas of the state. This video is from LA 3 in Bossier Parish.](#)
- [This video shows an improvement project continuing on LA 26 in Jefferson Davis Parish.](#)